G. R. S. 59]

GPB—15,000—22-7-14

GENERAL AND REVENUE SECRETARIAT.

1899-1900

191 .

(Muzrai)

File No. 149

Serial Nos.

Papers Filed.

*Month*__________

SUBJECT.

Repairs to the Sri Trineswaraswami Temple at Mysore

PREVIOUS REFERENCES.	LATER REFERENCES.
	Muzy 119.43-1.2

Muzrai Department

Note for orders

Palace Controller's Letter No 20 dated 21st September 1901, *in re* the repairs executed to the Sri Trineswaraswami Temple at Mysore:—

A sum of Rs 3325 for repairing the Sri Trineswaraswami Temple at Mysore was sanctioned in 1899 and a partial allotment of Rs 1952-7-8 towards the same was then assigned from the State grant of 1898-99, with the observation that the

Viz Rs 1372-8-4,
the balance required to make up the full amount of the Estimate would be assigned during the next official year on receipt of the Palace Controller's report as to the progress made in the execution of the work.

Vide Govt Pro no 1153-4 dated
Mug F 17-97
15th April 1899.

In November 1899 the Palace Controller solicited sanction to the allotment of the balance due as per Estimate Viz Rs 1372-8-4; but in reply he was asked to submit a statement showing ~~the~~ what items of the sanctioned works had been already carried out and what remained

This Office
Docket No 624 dated
18th December 1899

to be executed. The Palace Controller accordingly subtd the required statement, and also the final measurement bills amounting to Rs 3069-2-"

In reply, the late Muzrai Secretary stated in his Docket No 1011 dated 25th March 1901, that the ~~[illegible] the~~ State Grant provided for the year 1900-901 having been exhausted, the application might be renewed at the Commencement of this Official year (1901-902).

The Palace Controller has accordingly renewed his

his application now and solicits sanction to the allotment from the State Grant of a sum of Rs 1372-8-4. He has also submitted a ~~[illegible]~~ final measurement bill for Rs 3069-2-", against Rs 3325 being the sanctioned estimated amount.

As works have been executed to the extent of Rs 3069-2-" only as shewn above, this amount has to be accepted for final payment ~~sanction~~. Deducting from this the sum of Rs 1952-7-8 already sanctioned from the State Grant of 1898-99

Ch

a sum of Rs 1116-10-4 has to be allotted now. The Contractor claims only this amount and not Rs 1372-8-4 as applied for by the Palace Controller.

The question is where to meet this amount from. The Government Comptroller, in his Letter No 876 dated 5th August 1901 states that a sum of Rs 73092-14-0 was available at the credit of the Mugra Instns under the manage-ment of the Palace Contr. on the 30th June 1901. So

the

the sum of Rs 1116-10-4 due to the Contractor towards the repairs of the Sri Trineswara-swami Temple may be sanctioned either from this amount or from the State grant of the current official year.

Submitted
Ks
24/9/01

And the final measurement bill for Rs 3069-2-0 may accordingly be forwarded to the Comptroller for audit

The temple has only 400 odd Rupees which may be required for minor unforeseen expenditure

The first portion of the payment for this work was defrayed from the State grant The present claim of Rs 1116-10-4 will also be

back from that grant and
the transaction died,
[illegible]

Remarks

erial No. of items | Particulars & descrip-tion of work ~~[illegible]~~ | Particulars for whether sanctioned executed estimate or not | If executed the actual cost of the work Rs

MUZRAI

189

From

To The Palace Contr
Mysore

Dated 18
Despatched Decr '99.
Received
General No. 624
Muzrai F. No. 17-97
Enclosure No.

His Rubkaru No 473 dated 22nd November 1899, Soliciting sanction to a further allotment of Rs 1372-8-4 towards the repairs of the Sri Trineswaraswami temple at Mysore sanctioned in Govt Pro: No $\frac{1153-4}{\text{Muz. F. 17-97}}$ dated 15th April 1899.

— " —

Has the honor

to request that a statement (as per form appended) may be submitted to shew what items of the sanctioned works have been already carried out and what still remain to be executed.

By order

Under Secretary.

No: 59 PALACE OFFICE 1900 MYSORE
Enc one

OFFICE OF THE DEWAN OF MYSORE
Date 25.4.00
749
GENERAL BRANCH

Palace Controller's office,
Mysore,
20th/22 April 1900.

From,

The Palace Controller,
Mysore.

To,

The Secretary to the
Government of Mysore,
Muzrai Department,
Bangalore.

Refer a1 [illegible]

Sir,

Adverting to your No 624/17-97 dated 18th December 1899, I have the honor to hand you a statement giving the particulars of the work executed to the Trinesvara temple. I beg you will be so good as to sanction and remit the further allotment of Rs 1372-8-4, as the Contractor says he is unable to carry out the remainder of the works without payment for what has been executed.

I have the honor to be,
Sir,
Your most obedient Servant,
M. Narasimiengar.
Palace Controller.

Statement showing the particulars of work executed to the Kumaraswami temple contractor
Rangaya Naidu.

	Particulars	Estimate			Amount Billed for			More			Less			Remarks.
1	Dhvajasthambham works	70	1	11	50	-	.				20	1	11	
2	Dismantling old concrete	80	14	.	14	10	.				66	4	.	
3	Dismantling old wall	63	.	0	30	15	6				32	1	"	
4	Concrete work	159	4	9	80	14	5				78	6	4	
5	Brick in mud	27	14	3							27	14	3	
6	Teak wood battened door	95	-	.	72	8	.				22	8	.	
7	Ordinary door	85	.	.	70	.	.				15	-	-	
8	Two inches battened door	25	8	-							25	8	-	
9	Folding battened door	36	4	-							36	4	-	
10	Flooring with slabs	1122	5	6	53	4	.				586	1	6	
11	Plastering in chunam over concrete	59	1	7	40	9	2				18	8	5	
12	Plastering stone wall	26	14	.							26	14	.	
13	Brick in chunam	58	14	0	130	2	6	71	4	.				
14	Plastering in chunam	9	8	.	24	9	2	15	1	2				
15	Plastering with cement over old concrete	42	3	2							42	3	2	
16	Ordinary door	21	4	.	21	4	.	.			.			
17	Wood work	38	8	-	55	7	4	16	15					
18	Two ventilator frames with iron bars complete	120	.	.	96	8	.				23	8		
	ornamental parapet wall	279	-	-	118	8	-				160	8		

	Brought forward	2955	.	10	1918	3	10	532	4	5	1569	11	5
40	Fixing a window frame to Vahana room	3	.	.							3	.	.
41	Repairing the parapet wall	25	.	.							25	.	.
42	Window frame with iron bars complete	45	-	-							45	-	-
43	Dismantling the old concrete of the front portion	9	.	.							9	.	
44	Sundry repairs in "Garbha Gudi"	5	.	.							5	.	.
45	Window frame with iron bars complete	19	8	-							19	8	-
46	Door frame with iron bars complete	58	.	.							58	.	.
47	A niche with idol in front	50	.	.							50	.	
48	Arch work				28	-	-	28	-	-			
49	Ornamental Parap.: wall over the terrace				36	.	.	36	.	.			
50	Pointing & fixing Shutters to the Ventilators				20	.	-	20	.	-			
51	New Bracket over the parapet wall of the stairs				4	2	.	4	2	-			
52	Wooden pieces for the Eaves				4	4	.	4	4	-			
53	Contingencies	155	8	.							155	8	-
	Total Rupees	3325	.	10	2010	9	10	625	4	5	1939	11	5
	Deduct										625	4	5
	Difference										1314	7	.

Palace Comptroller's office

Palace Controller.

	Repairs to Parapet-wall	231	12	.	17	4	.				214	8	-
21	do . do -	18	12	-							18	12	-
22	do . do -	31	8	-							31	8	-
23	Ornamental parapet-wall on the East (new)				85	8	-	85	8	-			
24	do do do				92	4	-	92	4	-			
25	do do on the North				188	.	.	188	.	.			
26	Bracket over the parapet-wall				44	8	-	44	8	.			
27	Bracket over the parapet wall on the South				10	2	-	10	2	-			
28	Flat-tiles with chunam over the roof	115	-	-	82	3	2				32	12	10
9	Terrace	29	14	8	39	2	7	9	3	11			
30	Pointing the roof	25	.	.							25	.	.
31	Dismantling & rebuilding Brindavanam	10	.	.	5	.	.				5	.	.
32	Repairing the walls of Tandava murti temple	2	8	-							2	8	.
33	Repairing the Verandah with chunam plastering	2	8	-							2	8	.
34	Flower work in Swami temple	12	.	-	12	.	.						
35	Wages for fixing window frame in Tandava murti temple	3	.	.							3	.	.
36	Repairing ornamental parapet-wall do	15	.	-							15	.	-
37	Pointing Cove	5	.	-							15	.	-
38	Levelling North Verandah with slabs	15	.	.							15	.	.
39	do for lifting stones	7	8	-							7	8	-
	Carried over	2955	.	10	1918	3	10	532	14	5	1569	11	5

MUZRAI

189

From

To The Palace Controller,
Mysore

Dated 5 July 1900

Despatched

Received

General No. 11

Muzrai F. No. 17-97.

Enclosure No. Q. nil

His letter No. 59 dated 20th May 1900 requesting issue of orders for the further allotment of Rs 1372-8-4 required for the execution of the repairs sanctioned to the Sri Trinesvaraswami temple at Mysore, and reporting that the Contractor pleads in-ability to carry out the remainder of the works without payment for what has been executed by him

Has the honor to observe that according to the report made in his Rubkari No 473 dated 22nd Nov 99 and the "Measurement Statement" sub-mitted under cover of the letter cited above, the Contractor has carried out works to the value of Rs 2010-9-10 for which he has already received payments to the extent of Rs 1952-7-8, thus leaving a small balance of only Rs 58-2-2, which would be withheld as Reserve until the whole of the sanctioned repairs have been satisfactorily completed. In these circumstances it is not understood what payment has now to be made to the Contractor, except, perhaps, by way of advance for works to be hereafter carried out by him; and such an advance cannot be granted.

2 As regards the further allotment of Rs 1372-8-4 applied for in the letter under reply in view to meet the cost of the remaining works as per Estimate sanctioned in Govt. Pro: No. $\frac{1153-4}{\text{Misc }17-97}$ of 15th April 1899, the Palace Contr. is informed that the whole of this amount cannot be allotted in advance but as the repairs progress, "Measurement Bills for works actually executed may be prepared & submitted to this Office for countersignature and transmission to the Compt. to Govt. for audit

By order

1901

OFFICE OF THE ... OF MYSORE
RECEIVED
Date
REG. NO 538
MUZRAI BRANCH

From

The Palace Controller,
Mysore

To

The Secretary to the
Government of Mysore,
Muzrai Department
Bangalore

Dated
Despatched 27 February 1901
Received 1 March 1901

General No. 47
No.

Enclosure No. Final Bill with Estimate

Sir,

Adverting to your docket No 11/Muz. No. 17-97 dated 5th July 1900, I have the honor to forward herewith the final bill of Contractor Rangaya Naidu for works carried out at the Trinesvara temple, Mysore

2. The sanctioned Estimate was for Rs 3325/-, and the bill now submitted amounts to Rs 3069-2-0 thus showing a savings of Rs 255-14-0. The deductions

My N [illegible] remarks [illegible] [illegible]
as 4/3/01

~~Savings to be [illegible] be not [illegible] has been surrendered to State grant~~
as 5/3/01

The grant for current year has been completely exhausted. [illegible] should be renewed & [illegible] next year
as

Vide no 1011 dt 21-3/01

deducting from this Rs 1952-7-8 advanced to the Contractor, a sum of Rs 1116-10-4 is still due to him, and I beg that the same may be remitted at your early convenience.

I have the honor to be,
Sir,
Your most obedient servant,

Palace Controller

Ld

[illegible]
compd
[illegible]

MUZRAI

189

From

To The Palace Controller,
Mysore -

Dated 25th March 1901 -

Despatched

Received

General No. 1011

Muzrai F. No. 17-97

Enclosure **No.** Final Bill with Estimate -

His letter No. 47, dated 27th February 1901, submitting the final measurement Bill - amounting to Rs 3069-2-0 on account of the repairs executed to the Sri Trineswaraswami temple at Mysore, and requesting allotment of funds to the amount of Rs 1116-10-4 payable therefor to the Contractor after deducting the sum of Rs 1952-7-8 already disbursed to him out of the Special State Grant sanctioned in Govt. Pro: No. 1153-4 / Muz F 17-97, dated 15th April 1899.

Has the honor to state that the State Grant provided

in the current year's Muzrai Budget
has been already exhausted completely,
and ~~that~~ the application for funds
to pay the bill in question may
therefore be renewed at the commencement
of the next official year. If, however,
there be now at the credit of the
temple savings sufficient to meet the amount
~~the payment~~ due to the Contractor,
orders sanctioning the payment
out of such ~~funds~~ savings ~~savings~~ will be
issued on the Palace Controller Rdl-Sub-S. the bill
~~furnishing this Office~~ with a
certificate as to the exact
amount of savings now available at
the credit of the temple.

2. The Enclosures returned.

By order

Muzrai Secretary

ನಂಬರ್
೨೧

[illegible]

Recd
13/7/07

[illegible]

[illegible]

[illegible]

OFFICE OF THE DEWAN OF MYSORE
RECEIVED
Date 13-7-07
REG. No. 41
MUZRAI BRANCH

[illegible]

Eng. Ref.

ಶ್ರೀ [illegible]

[illegible]

[illegible]

[illegible]
[illegible]
[illegible]
[illegible]
[illegible]
[illegible]
[illegible]
[illegible]
[illegible]
[illegible]
[illegible]
[illegible]
[illegible]
[illegible]
[illegible]
[illegible]
[illegible]
[illegible]
[illegible]
[illegible]
[illegible]
[illegible]
[illegible]
[illegible]
[illegible]
[illegible]
[illegible]
[illegible]
[illegible]
[illegible]

౧ [illegible]

190/-2

OFFICE OF THE DEWAN OF MYSORE
RECEIVED
Date 2-9-1901
REG. No ... 156.
MUZRAI BRANCH

2/9/01

Refer

do

Call for the final measurement bill [illegible]

5/9/01

FROM

V. N. Narasimmiyengar, Esqr
Palace Controller
Mysore

To

L. Ananthaswami Row, Esqr
Deputy Secretary to the
Government of Mysore
Bangalore

Dated

Despatched 28 August 1901,

Received

General No. 12.

No.

Enclosure No.

Sir,

I have the honor to invite attention to this Rule office no: 31 dated 1st July 1901, and to request that you will be so good as to obtain the early sanction of Government for Rs 1372-8-4 for the reasons therein given, on account of repairs to be carried out to Trinesvara swami temple at Mysore as the Contractor is pressing for a settlement.

I have the honor to be
Sir,
your most obedient servant

for V. Narasimmiyengar
Palace Controller

MUZRAI

1901

From

To

The Palace Controller
Mysore.

Dated 20th September 1901.
Despatched 20th
Received
General No. 468
Muzrai F. No. 17.97
Enclosure No.

His letter No. 12, dated 28th August 1901, soliciting sanctio to the payment from the State Grant of a sum of Rs 1372-8. being the balance of the amoun due to the Contractor for the repa carried out by him ~~towards~~ to the Sri Trineswaraswami temple at Mysore.

— " —

With refce to the above, has the honor to request that a final measurement bill in respect of the works execute to the temple may be submitte to this Office at an early date.

By order
20/9/01
Dy Secretary

MGCPB.--11-1-1901—1600

24/9/07

OFFICE OF THE DEWAN OF MYSORE
REGISTERED
Date 24-9-07
REG. No. 206
MUZRAI BRANCH

190/-2

FROM

V. N. Narasimmiyengar, Esq.,
Palace Controller
Mysore.

To

L. Ananthaswami Row, Esq.,
Deputy Secretary to the
Government of Mysore,
Bangalore.

Dated 21st September 1901
Despatched 22
Received

General No. 20
No.

Enclosure No. 2

Sir,

In continuation of this office No: 12 dated $\frac{28}{30}$th August 1901, I have the honor to forward herewith an application from Contractor Rangaya Naidu praying for the early settlement of the balance due to him for works done at the Trineswara temple.

2 The final measurement bill received with your No: 1011 dated $\frac{20}{26}$ March 1901 &

which

herewith returned as requested in your no: $\frac{468}{\text{Mag 7ro: 17-97}}$ dated 20th September 1901.

I have the honour to be,
Sir,
your most obedient servant,

Palace Controller.

Ch
-

Ld
compd
AG

Dft [illegible]

Muzrai

Read:-

Govt Pro · No. 1153-4 / Muzt 17-97 dated 15th April 1899, sanctioning an Estimate amounting to Rs 3325/-, for repairing the Sri Trineswaraswami temple at Mysore, and directing a partial allotment of Rs 1952 · 7 · 8 towards the repairs from a Special State Grant during the year 1898-99, and observing that the balance of funds required to make up the full amount of the estimate would be assigned during the next off year, on receipt of a report from the Palace Controller as the progress made in the executi of the work.

And,

Correspondence ending with letter No. 20, dated 21st September 1901, from the Palace

Controller, Mysore, applying for the balance of funds sanctioned in the above Order of Govt, for payment to the Contractor in settlement of his claims, and submitting a final measurement bill therefor

Order thereon

No 500-1 Em/dipte
Muz F17-97
Dt 25/9/07

~~In his letter read above,~~ The Palace Controller submits a final measurement bill for Rs 3069. 2 0 against Rs 3325/- being the amount of the estimate sanctioned in the Govt Order read above. Deducting from the amount of this bill the sum of Rs 1952- 7. 8 which has been already drawn and paid to the contractor, the balance of Rs 1116. 10 4 has now to be sanctioned.

2. The Palace Controller reports that the temple has at present only Rs 400 and odd at ~~his~~ its

credit. ~~This~~ This sum may be required for minor unforeseen expenditure in the Instn The first portion of the payment for the repairs in question having been defrayed from the State Grant, The Govt are pleased to sanction the present claim of Rs 1116. 10 4 ~~will~~ also ~~be sanctioned~~ from that Grant, ~~in view~~ ~~and the transaction being closed~~

3. The Comptroller to Govt will accordingly be requested to place from ~~the~~ the State Grant of the current official year the sum of Rs 1116 10 8^{4} sanctioned in the foregoing para, at the disposal of the Palace Controller, Mysore

4 As works only to the extent of Rs 3069. 2 0 have been actually executed and the final measurement bill ~~for~~ therefor ~~this amount received from~~ now submitted by the Palace Controller, the same is ~~accordingly~~ countersigned and forwarded to the Govt Comptroller

for audit subject to the adjustment of the sum of Rs 1952. 7 8 already drawn and paid to the Contractor

25/9/17

Dy Secretary

To

The Palace Controller, Mysore.

Compt^r, Mysore Govt. }
with the measurement bill }